

## **Tipton Aquatic Center Construction Progress Report**

**Date:** 06.28.2024

**Site Address:** 700 Park Road

### Subcontractor's On-Site

Foster's Kraus Plumbing & Heating

All American Scaffolding

Performance Fabrication

### Summary of Work for Week

- Shoring/Scaffolding work near completion.
- Pre-balancing testing completed.
- HVAC ductwork demo started/in progress.

### Upcoming Work Expected in Coming Week

- Continue HVAC demo.
- Complete scaffold work.
- Interior steel work.

### Outstanding Items

- RFI's 1-3 are submitted for review/response.

### Delays

- HVAC demo delayed 1 day to due weather conditions on 06.28.
- Issues/deficiencies were discovered with existing equipment during pre-testing. RFI's have been submitted to design team to address those issues.

### Progress Photos

- See attached.









Continuous Wall Insulation  
Isolation M... le en Continu















