

Tipton Aquatic Center Construction Progress Report

Date: 06.21.2024

Site Address: 700 Park Road

Sub-Contractor's On-Site During Week

Fosters/Kraus
Corridor Electric
All American Scaffold

Summary of Work for Week

- Pool/Deck floor protection completed.
- Electrical disconnects arranged for HVAC demo.
- Shoring/Scaffold structure started on 06.20.

Upcoming Work Expected in Coming Week

- Complete shoring/scaffolding work.
- Field measure for steel structure.
- Pre-Testing/Balancing.
- Mechanical Demo.
- Electrical Demo.

Outstanding Items

- NA

Delays

- NA

Progress Photos

- See attached.