

PROJECT UPDATE

June 16th, 2023

HWY 38 RECONSTRUCTION

Origin Design (formerly IIW) Contact: Nolan Peterson

Phone: 309 368-1382

Email: Nolan.peterson@origindesign.com



Project Update #7



Water Main Installation and Service Hookup

Crews have been able to install watermain all the way up to Third Street. Starting next week, the contractor will drop back and start hooking up the new services to homes and businesses. In order to do this, there will have to be some brief water shutoffs in the work area. Residents and business owners can expect someone to coordinate with them at least 24 hours in advance for these shutoffs so there are no surprises during this phase of construction.

Sanitary Sewer

The contractor has started installation of the new sanitary sewer. A new main and services will be installed throughout the entire length of the project. Just since Wednesday this week, they have been able to install approximately 200 feet of new sanitary sewer.



Note: Please be in the lookout for additional signage to the Detour Route. Soon, we will be getting signs delivered and installed to help discourage truck traffic from driving the local roads.

Thank you for your patience and cooperation as we continue to **Rebuild Tipton**