

PROJECT UPDATE

July 21st, 2023

HWY 38 RECONSTRUCTION

Origin Design (formerly IIW) Contact: Nolan Peterson

Phone: 309 368-1382

Email: Nolan.peterson@origindesign.com

origin
design®



Project Update #11



Sanitary Sewer and Water Main

The contractor has continued to install new sanitary sewer setting a new manhole structure this week with the main installed up into 3rd Street. Sanitary Sewer should be complete for this phase around the end of next week with all businesses and houses connected. The crew also tied in the new east west Water Main for the main crossing at the 2nd Street intersection.

Road Excavation

Crews have excavated, trimmed, and compacted the roadway subgrade from South Street to First Street and 2nd Street to 3rd Street. Next week we will be placing rock and getting ready for concrete paving.



Note: The intersection at 3rd Street will be closed to through traffic starting mid-week next week. That configuration will remain in place through the end of our construction season this year.

Thank you for your patience and cooperation as we continue to **Rebuild Tipton**

origindesign.com

800 556-4491