PROJECT UPDATE

origi

August 7, 2023

HWY 38 RECONSTRUCTION

Origin Design (formerly IIW) Contact: Nolan Peterson

Phone: 309 368-1382

Email: Nolan.peterson@origindesign.com

Project Update #12





Subbase Preparation for Concrete Paving

The contractor has been working hard getting the road for concrete paving. Weather permitting, paving operations are set to begin at the end of this week. The additional rock placed underneath the pavement decreases the chances of settlement and add helps add life to the concrete pavement.

Underground Utilities

All services from South Steet to Third Street have been completed, as well as the Water Main and Sanitary Sewer. Storm Sewer structures and Subdrain are in place up through Second Street. We should see the completion of Storm Sewer and Subdrain by the end of this week.



Note: When paving operations begin, there will be an increase in concrete truck traffic entering and exiting the jobsite. Please be alert when driving near the jobsite. All closures currently in place will remain until paving is complete. Look for that to change as we get closer to the completion of paving operations.

Thank you for your patience and cooperation as we continue to Rebuild Tipton