

PROJECT UPDATE

August 29, 2023

HWY 38 RECONSTRUCTION

Origin Design (formerly IIW) Contact: Nolan Peterson

Phone: 309 368-1382

Email: Nolan.peterson@origindesign.com



Project Update #14



Concrete Paving

This week the contractor was able to get all the Pavement poured at First Street and complete the mainline paving to our temporary tie in North of the Third Street intersection. Crews will be continuing to work hard to get all the concrete done by our new opening date. Our paving schedule shows the road being able to be opened by the week of September 11th. However, depending on how things go, the road could potentially be opened sooner.

Driveways, Sidewalks, and Backfill

The contractor has started the process of coring out driveways and placing black dirt behind the new curb and gutter. Next week we will start taking out and replacing sidewalk. The contractor and I will be talking to businesses about sidewalk removals and replacement starting on Monday. We will do our best to accommodate everyone's needs and get it done as quickly as possible.



Note: The new opening date for Cedar Street will be the week of September 11th, with the potential to be opened sooner. All side streets that are completed at that time will be opened for crossing as well. We will post updates as needed if the opening date changes.

Thank you for your patience and cooperation as we continue to **Rebuild Tipton**