

PROJECT UPDATE

September 25, 2023

HWY 38 RECONSTRUCTION

Origin Design (formerly IIW) Contact: Nolan Peterson

Phone: 309 368-1382

Email: Nolan.peterson@origindesign.com

origin
design®



Project Update #16



Concrete Paving

The contractor has nearly completed all the concrete paving for year 1 of the project. In the next couple of weeks, they will work on getting Third Street and South Street wrapped up. Everyone is working hard to get the last two intersections open as quickly as possible.

Driveways, Sidewalks, and Side Streets

Over the next couple weeks, the contractor will continue working on the East side of Cedar Street. They will be busy working on constructing the Recreational Trail between First Street and Third Street. Topsoil and other backfill material will then be placed in the green spaces before final seeding.



Note: The contractor will likely be working on the East side of Cedar Street for the next couple of weeks. Please continue to keep an eye out for workers crossing the road or working near the lane closure. While there is no set time for them to switch over to start the West side, we anticipate it being in early October sometime. Look for more updates as it gets closer.

Thank you for your patience and cooperation as we continue to **Rebuild Tipton**

origindesign.com

800 556-4491